



## Belfast City Council

<b>Report to:</b>	Parks and Leisure Committee
<b>Subject:</b>	Mary Peters Track
<b>Date:</b>	12 April 2012
<b>Reporting Officer:</b>	Andrew Hassard, Director of Parks and Leisure
<b>Contact Officer:</b>	Stephen Walker, Parks and Leisure Department Dermot Black, Project Manager, Property and Projects Department

<b>1</b>	<b>Relevant Background Information</b>
	<p>The Committee is reminded that at its meeting in September 2011 it asked that a monthly progress report be submitted to Committee on the refurbishment of the Mary Peters Track. Members are reminded that the scope of construction works includes:</p> <ul style="list-style-type: none"><li>• The replacement of the existing six lane track with an eight lane track and field events area, to IAAF standard; the track will be surfaced with a Mondo SX prefabricated track as used in the London 2012 Olympic venues;</li><li>• The provision of a 400 seater stand incorporating storage and changing facilities; and</li><li>• An upgrade of existing floodlighting, site access and car park lighting</li></ul>

<b>2</b>	<b>Key Issues</b>
	<p>The current position is as follows:</p> <ol style="list-style-type: none"><li>1. Planning approval has now been received;</li><li>2. Tenders have been received and evaluated;</li><li>3. Unsuccessful contractors have been informed and preliminary meetings have been held with the successful contractor;</li><li>4. It is intended that the contractor will commence mobilisation in advance of the Easter break to erect compound fencing, install a site hut etc;</li><li>5. It is intended that the new track and field area will ready for use by March 2013 with a practical completion date of 16<sup>th</sup> January 2013 for the works;</li></ol>

--	--

<b>3</b>	<b>Resource Implications</b>
	<p><u>Financial</u> There are no additional financial implications.</p> <p><u>Human Resources</u> There are no additional human resource implications; work is being progressed within existing resources.</p> <p><u>Asset and Other Implications</u> The refurbishment of the track will safeguard the future of facility and provide improved facilities for users of the track and spectators.</p>

<b>4</b>	<b>Equality and Good Relations Considerations</b>
	<p>Equality considerations will be taken account of in the design of the facility which will be DDA compliant.</p> <p>When completed it is proposed to have a delivery plan in place which will seek to ensure wide access to the facility.</p>

<b>5</b>	<b>Recommendations</b>
	<p>The Committee is asked to note the report.</p>

<b>6</b>	<b>Decision Tracking</b>
	<p>A further report will be presented to Committee in May 2012</p>

<b>7</b>	<b>Abbreviations</b>
	<p>None.</p>

<b>8</b>	<b>Documents Attached</b>
	<p>None.</p>