


3 Connswater Community Greenway Blueprint



**Connswater Community Greenway (inc. EBFAS elements)****Construction Programme**

Section	Location	Start	Finish
C3	Orangefield Park	May 2013	March 2014
D6	Victoria Park	May 2013	March 2014
A1, A2, A3 and A4	Cregagh Glen, Upper Knockbreda Road, Cregagh Road, & Montgomery Road	April 2014	January 2015
D3	Hollywood Arches	April 2014	February 2015
B2	Loop River - Montgomery Road to Ladas Drive	May 2014	December 2014
B4 & B6	Loop River – Ladas Drive to Ladas Way & Ladas Way to Castlereagh Road	May 2014	December 2014
D2	Connswater Link Bridge to Newtownards Road	May 2014	December 2014
D1	Beersbridge Road to Connswater Link Bridge	July 2014	December 2014
B9, C5 & C6	Orby Link, Dixon Park & Elmgrove	October 2014	July 2015
C7	Orangefield Park to Knock Dual Carriageway	October 2014	July 2015
D4 & D5	Newtownards Road to Mersey Street, Mersey Street to Sydenham By-Pass	December 2014	October 2015
Rivers Agency			
B3	Ladas Drive Culvert	Notional Start May 2014 - unlikely to proceed unless NIE relocate a cable.	
B7	Castlereagh Road Culvert	July 2013	April 2014
B5	Ladas Way Culvert	April 2014	June 2014
C4	Grand Parade Culvert	October 2013	March 2014
B1	Montgomery Way Culvert	July 2014	September 2014
C1 & C2	Clara Park	Notional Oct 14 to Sep 15. Outside the CCG corridor	

Project plans for the 3 workstreams; Communication & Engagement, Capital Works/Land Assembly, Management & Maintenance can be found in **Appendix 1**